



Clark County Health Department

1320 Duncan Avenue, Jeffersonville, IN 47130

Phone: (812) 282-7521 Fax: (812) 288-2711 Website: www.clarkhealth.net



Public Health
Prevent. Promote. Protect.

ON-SITE SEWAGE DISPOSAL SYSTEM EXISTING VERIFICATION/INSPECTION

The purpose of the on-site sewage disposal system existing verification/inspection is to ensure adequate sewage disposal is provided at the home site. The Clark County Health Department makes every attempt to assess any existing system (permitted or unpermitted) to determine the current state of functioning. If a structure is unoccupied or non-existent, our office will still evaluate the system but will be unable to establish the current system functionality, we would only be able to verify the existence of a septic tank and that there are no immediate signs of distress or abnormal levels in the existing tank.

If the home is occupied the system will be evaluated more thoroughly and may require a dye test to determine the current functionality of the system. Septic systems are reliant on soil characteristics, deep limiting layers, water usage, and many other variables, therefore, the evaluation of the system should only be used to establish the existence of a system on the property, and that the system is not in a **current state of failure**.

It is imperative that the septic tank NOT be pumped or manipulated until after our initial inspection, the water level of the tank and other visuals help determine the functionality of the septic system, these levels also will provide guidance for a repair if necessary.

CCHD will re-evaluate the system no sooner than 90 days after the initial assessment, this may include a dye test or additional dye test if previously done. If the system is determined to be non-functional or in failure at that time, a repair permit must be obtained immediately.

Preparing for the inspection requires that the **septic tank inlet & outlet be exposed**. This will require uncovering the lids to visually inspect the inside of the tank (See Pictures). If the tank does not have an existing riser, one will be required to be installed prior to approval, this will allow for easier future inspections and tank maintenance. In addition, the septic tank must have a baffle or sanitary tee prior to approval. It is not necessary, but our office can provide you with a list of septic contractors to make these system improvements should you require that assistance.

Once approved our office will provide the **applicant** with an approval letter for Clark County Planning and Zoning Department for additional permits needed for the parcel.

Please complete this form in its entirety, and should you have questions please do not hesitate to ask your inspector.

See Attached

Revised 12/07/2016



ON-SITE SEWAGE DISPOSAL SYSTEM EXISTING VERIFICATION/INSPECTION



Public Health
Prevent. Promote. Protect.

Property Owner Information (Inspection Site)

Business Name _____

First Name: _____ MI: ____ Last Name: _____

Address Line #1 _____

Address Line #2 _____

City: _____ State: ____ Zip code: _____

Phone Number: (____) ____ - ____ Alternate Phone Number: (____) ____ - ____

Email: _____ Fax: (____) ____ - ____

Applicant Information Same as Owner

Business Name _____

First Name: _____ MI: ____ Last Name: _____

Address Line #1 _____

Address Line #2 _____

City: _____ State: ____ Zip code: _____ Township: _____

Phone Number: (____) ____ - ____ Alternate Phone Number: (____) ____ - ____

Email: _____ Fax: (____) ____ - ____

General Information

System Type: Residential Commercial Year Structure Built _____

Is the system currently in use? Yes No

Does Septic Tank have a riser? Yes No

Has the lid been removed or made easily accessible? Yes No

Has the septic tank been pumped prior to inspection request? Yes No

If yes then when? _____

Does the home have a sump pump? Yes No

Do the gutters drain into the septic system drainage system? Yes No



ON-SITE SEWAGE DISPOSAL SYSTEM EXISTING VERIFICATION/INSPECTION



Facility/System Details:

Facility Type: Single Family Residence Other: _____

Number of Bedrooms: _____ Number of Employees/Occupants : _____ (commercial only)

Proposed # of Bedrooms: _____ Seasonal Use Only: Yes No Garbage Disposal: Yes No

Has Jetted Tub ≥ 125 Gallons: Yes No Has Water Softener: Yes No

Water Supply: Private Well Community Water System Other _____

Existing Well on Property: Yes No Rental Property: Yes No

Signature: _____ Date: _____

Office Use Only

- The septic tank/system was located and seems to be free of any visible defects at the time of inspection, there is no objection to the use of the system with a similar Gallon Per Day replacement structure.
- The baffles are missing/broken and need to be repaired prior to approval.
- There is no riser to access the septic tank, one must be installed prior to approval.
- Historical Data (SS#, RP#, complaints or other HL/Existing): _____

System Current Status

Functional Non-Functional

FEES

Fee(s)	Receipt Number/Date
Application: \$ _____	_____

EHS Signature: _____ Date: _____

Pull Date: _____, _____, _____, _____, File: _____